

Dulles Corridor Metrorail Project Quarterly Update

Larry L. Melton

Project Executive Director Dulles Transit Partners, LLC

MAY 2012



Environmental, Safety & Health Performance

1. Since Design-Build start (March 2009)

- No Environmental Enforcement Actions
- Lost Time Rate: 0.08 compared to industry rate of 2.1
- Recordable Incident Rate: 1.49 compared to industry rate of 4.0 (9.8 million man-hours)

2. Current Program Focus:

- Preventing slips, trips, and falls
- Rail construction and controlled access
- Work site congestion and greater numbers of subcontractors
- People Based Safety (craft on craft observations for improving safe behaviors)
- Accountability and recognition to sustain changed behaviors





Design-Build Schedule

- DTP continues to implement the Mitigation Plan to offset the previous forecasted schedule impacts due to Remote Monitoring and Emergency Trip Station changes.
- 2. The balance of fixed-facilities nears completion sufficient for track and systems installations to progress and complete in 2012.
- 3. Ten weekend outages at the existing Orange Line were successfully completed in 2011; another 20 outages (13 single-track and 10 full) are planned in 2012.
- 4. The Project is 79 percent complete through March 2012.






Professional Staff 305

Manual Craft – DTP and Subcontractors (March 2012) 1,150


Project emphasis shifting to systems. Approximately 300 electricians from around the region are being brought on board to complete the train systems installation.



DTP Direct and Subcontractor Craft by State during March 2012




DTP Direct and Subcontract Craft by Race/Ethnicity during March 2012





DTP DBE Goal Status as of April 24, 2012





Construction Milestones

	Dates*
AerialComplete Tysons East Guideway Segmental ErectionComplete Tysons West Guideway Segmental Erection	03/23/12 A 07/27/12 F
 Stations Complete concrete structure at Tysons East Complete concrete structure at Tysons West Complete concrete structure at Tysons 123 Complete concrete structure at Tysons Central 7 	04/19/12A 06/29/12F 07/13/12F 07/27/12F
CivilComplete West Cut & Cover Tunnel (Track Access)Complete At-Grade Walls (Excluding Track Access points)	01/13/12 A 04/13/12 A
	 Complete Tysons East Guideway Segmental Erection Complete Tysons West Guideway Segmental Erection Stations Complete concrete structure at Tysons East Complete concrete structure at Tysons West Complete concrete structure at Tysons 123 Complete concrete structure at Tysons Central 7 Civil Complete West Cut & Cover Tunnel (Track Access)

^{*}A = Actual

F = Forecast

West Falls Church Yard HERMOON HONROE RESTON PARKWAY WIEHLE AVENUE ROUTE 28 Maryland GW Mamorial Parkersy 495 As International Airport Access Highway/Dulles Toll Road PHASE I MAN MEN CONTROL Washington DC TYSONS ROSSLYN WESTFALLSH 66 VIRGINIA SO CLARENDON COURT HOUSE 50 BALLSTON-MU DUNN LORING 29

line continues to Stadium-Armory Metro Station






11












































Train Systems – Traction Power Substation (TPSS)





DULLES CORRIDOR METRORAIL PROJECT



METROPOLITAN WASHINGTON AIRPORTS AUTHORITY